



Bloomington, IL 1.0MG Elevated Tank Project Schedule

ID	Task Name	% Complete	Work Duration	Start	Finish	Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	CONSTRUCTION	67%	537.7 d	Sat 6/1/24	Thu 11/20/25																								
2	Site Clearing and Tank Excavation	100%	24 d	Sat 6/1/24	Tue 6/25/24																								
8	FOUNDATION	100%	36 d	Wed 7/31/24	Thu 9/5/24																								
13	PEDESTAL	100%	65 d	Thu 10/3/24	Sat 12/7/24																								
19	TANK ERECTION - GROUND PHASE	100%	50 d	Wed 4/9/25	Wed 5/28/25																								
23	COATINGS - GROUND PHASE	100%	46 d	Sat 8/9/25	Tue 9/23/25																								
27	TANK ERECTION - AIR PHASE	0%	24 d	Sat 8/16/25	Mon 9/8/25																								
28	Tank Air - Crew Mobilization	0%	1 d	Sat 8/16/25	Sat 8/16/25																								
29	Tank Hoist	0%	3 d	Sun 8/17/25	Tue 8/19/25																								
30	Install Roof and Floor	0%	20 d	Wed 8/20/25	Mon 9/8/25																								
31	Tank Air Erection Complete	0%	0 d	Mon 9/8/25	Mon 9/8/25																								
32	COATINGS - AIR PHASE	0%	46 d	Thu 10/9/25	Sun 11/23/25																								
33	Air Coatings - Crew Mobilization	0%	0 d	Thu 10/9/25	Thu 10/9/25																								
34	Phase 2 Coatings	0%	46 d	Thu 10/9/25	Sun 11/23/25																								
35	Air Coatings Complete	0%	0 d	Sun 11/23/25	Sun 11/23/25																								
36	FINISH OUT	62%	255 d	Mon 3/24/25	Wed 12/3/25																								
37	Finishout - Crew Mobilization	100%	0 d	Fri 11/28/25	Fri 11/28/25																								
38	Slab on Grade	100%	3 d	Mon 3/24/25	Wed 3/26/25																								
39	Interior Piping/Chamber Room	90%	131 d	Mon 4/28/25	Fri 9/5/25																								
40	Site Electrical	0%	10 d	Mon 9/15/25	Wed 9/24/25																								
41	Chamber Room Masonry	0%	10 d	Mon 10/13/25	Wed 10/22/25																								
42	Tank Electrical	25%	20 d	Mon 10/27/25	Sat 11/15/25																								
43	SCADA	0%	10 d	Mon 11/24/25	Wed 12/3/25																								
44	Site Grading and Restoration	0%	10 d	Mon 9/22/25	Wed 10/1/25																								
45	Fence	0%	5 d	Thu 10/2/25	Mon 10/6/25																								

